

11/13

42150

Mr. P. Bowles

RLBC/M 16

+ 17

RUTHERFORD LABORATORY BUILDING COMMITTEE

Minutes of the meeting held in Mr. Bowles' Office, Building 470.1, on Thursday, 16th June, 1960.

Present: Mr. P. Bowles - Chairman
 Mr. G. W. Dixon
 Mr. J. C. Louth
 Mr. M. Snowden
 Mr. G. N. Venn
 Mr. A. Miller - Secretary

In Attendance: Mr. A. H. Cuthbert
 Mr. A. H. Fryer
 Mr. G. H. Flook
 Mr. G. M. Harbert
 Mr. J. H. Johnson
 Mr. J. B. Marsh
 Mr. H. N. Peskett
 Mr. J. K. Thornton
 Mr. J. B. Worts

ACTION

1. Minutes - RLBC/M 15

The minutes of the meeting held on 12th May, 1960 were approved.

2. Matters arising

2.1 The Secretary reported that in a discussion with Mr. Phillips it had been agreed that, in estimates of cost, 15% should be included for fees. Actual costs of fees will be charged and the Institute notified if it becomes apparent that this cost will exceed 15%.

2.2 It was agreed that the Chief Architect of S.W.O. would submit all schemes for the approval of the Fire Committee.

3. Progress Statement

3.1 The Chairman said that in future this statement would include two additional columns -

- (i) Anticipated final cost, and
- (ii) Amount of measured work.

The two columns on the statement to be distributed with these minutes will be left blank and the S.W.O. representatives are to provide the necessary information at the next meeting.

3.2 Items on statement M 15 were discussed and a new item, "Gas and Water Mains" will be included in future statements.

4. Coseners House Flats

Mr. Dixon reported that A.E.R.E. are not prepared to release a site at Rush Common. A revised scheme is being prepared for either the East or West side of Coseners House.

5. Building Costs

After a discussion on the problems of preparing the present-day costs per square foot of the various types of buildings, it was agreed that Messrs. Harbert and Dixon would draft a statement for the next meeting.

Mr. Harbert
Mr. Dixon

6. Rutherford Laboratory Site Services

It was agreed that water and gas could be metered where supplies enter the site. The Chairman stated that separate metering would be required for:-

- (a) Steam supplies to each major building, and
- (b) Electricity supplies to both NIMROD and RAMROD,

7. Coolers

Mr. Harbert

The Chairman asked Mr. Harbert to consider the proposal that the cooler between the Lab. block and the Arcon building be removed, and all cooling should be linked to the main cooling towers.

8. Minor Works Orders

A statement of minor works orders issued up to 14th June, 1960, was distributed at the meeting.

9. Date of Next Meeting

The next meeting will be held in Mr. Bowles' Office at 9.30 a.m. on Thursday, 14th July, 1960.

Ambrose Miller,
Secretary.

Rutherford Laboratory,

29th June, 1960.

Distribution:

Mr. P. Bowles
Mr. G. W. Dixon
Mr. J. C. Louth
Mr. M. Snowden
Mr. G. N. Venn
Mr. A. Miller (6)
Mr. A. L. Cuthbert
Mr. P. B. Dunthorne
Mr. A. H. Fryer
Dr. G. H. Stafford
Mr. L. B. Mullett
Dr. T. G. Pickavance
Dr. J. A. V. Willis
Mr. P. D. Dunn
Mr. G. E. Simmonds
Mr. G. L. Cooper
Mr. A. H. Roberts
Mr. J. L. Godfrey
Mr. E. Newberry
Mr. G. E. Sneddon
Mr. J. J. Wilkins
Mr. S. H. Cross
Dr. L. C. W. Hobbis
Mr. G. M. Harbert
Mr. G. H. Flock
Mr. H. N. Peckett
Mr. J. B. Worts