

N.I.R.N.S.Minor Works Orders - Sanction 790Statement of M.W.O.'s to 25.10.60.

Minor Works Order No.	Date of Issue	Nature of Job	Total Estimated Cost £	Actual Final Cost £
MW 1000		Safety Balancer for Crane Pendant Controls	51	51
MW 1001	2.12.59	Electrical additions and alterations to Lab. 3.	150	32
MW 1003	2.12.59	Remove surplus water supplies and fit shelves in Resin Lab.	10	10
MW 1007	29.12.59	Fit closing spring to door, Building 412.	10	Complete no time booked.
MW 1009	31.12.59	Construct temporary road and additional hand standing in vicinity of Matthew Hall's Site Office.	400	
MW 1011	11.1.60	Demolition of Inversion Tower and removal of all materials at rear of Lab. and Office Block.	300	
MW 1012	21.1.60	Enlargement of bell mouth between Road No. 3 and Nimrod Experimental Area.	150	
MW 1014	8.2.60.	Lay footpath from Road No. 1 West of Buildings 412, 470 area.	200	
MW 1015	11.2.60	Alterations and additions to roof lights Lab. 2 Building 470.1.	400	128
MW 1016	11.2.60	Lay footpath from entrance Building 470.1 to 412.9.	500	
MW 1017	22.2.60	Fitting of ventilation to Lab. 3 Amendment No. 3 - Number of fans increased to 3. Exhaust ducting modified to suit. 5 amendments.	488	
MW 1019	6.5.60	Sinking of 12" cable duct with 3 off 6" diameter ceramic pipes. Between Buildings 470.1 and 470.2.	400	
MW 1020	11.5.60	Removal of concrete blocks from M.R.C. Building and erection of Shielding Wall outside P.L.A. Experimental Area, Building 412.	500	306
MW 1021	13.5.60	Clearing of area around 412 Site. Laying additional paths etc.	600	

Minor Works Order No.	Date of Issue	Nature of Job	Total Estimated Cost £	Actual Final Cost £
MW 1022	31.5.60	Modify door frame and doors between Building 470.2 and extension.	10	
MW 1023	3.6.60	Services of carpenter to box in hot water supply pipe in Store Lab. 1, Building 470.1.	10	
MW 1024	8.6.60	Manufacture 9 off Direction Sign Boards.	90	
MW 1025	8.6.60	Install ventilation fan Building 470.8	20	
MW 1026	13.6.60	Paint wall and floor chamfers of Experimental Hall Tunnel, Building 470.1	50	37
MW 1027	27.6.60	Provision of access ladder in cellar, Building 470.1.	25	
MW 1028	28.6.60	Emergency lighting - P.L.A. Tunnel, Building 412.	25	
MW 1030	28.6.60	T.P. switch fuse unit, Building 412.2.	15	12
MW 1034	6.7.60	Supply and erect cupboard in Room 1-6, Building 470.1.	55	
MW 1035	21.7.60	Replace Dado wall in Klystron Hall, Building 412.15, by removable panelling.	400	
MW 1036	21.7.60	Remove and replace glazed panels, Building 412. 1 Amendment.	432	
MW 1037	21.7.60	Removal of gantry outside the Magnet Laboratory adjacent to Lab. and Office Block.	184	
MW 1038	22.7.60	Paint Hot Water pipework Labs. 3 and 4, Building 470.1.	5	
MW 1039	22.7.60	Paint New Installation in Cellar, Building 470.1	15	
MW 1040	27.7.60	Fix coat hanger boards in Building R.20.	30	
MW 1041	28.7.60	Cut holes in concrete path for removable fencing. Widen concrete path and remove angled part of brick wall etc. South Side of Building 412.	100	
MW 1042	2.8.60	Design and construct Cycle and Waste Bin Shelters adjacent to Main Entrance, Building 412.	834	
MW 1043	2.8.60	Supply and fix one shelf Lab. 2, Building R.1.	30	
MW 1044	4.8.60	Provision of Tea Room and Messenger Room Building R.20.	150	
MW 1045	9.8.60	Communicating door between Room 18 & 19 in Building R.20. also paint other doors.	50	
MW 1047	16.8.60	Remove dividing wall between Room 19 & 23 Building R.12.10.	50	

Minor Works Order No.	Date of Issue	Nature of Job	Total Estimated Cost £	Actual Final Cost £
MW 1049	18.8.60	Remove and refix blackboards Building 412	10	
MW 1050	19.8.60	Supply and fit back to standard 8' bench, Building R.2.	12	
MW 1051	19.8.60	Supply and fix ladder giving access to roof Building R.20.	30	
MW 1052	22.8.60	Fix curtain rails to windows in Room 18, Building R.20.	2	
MW 1053	23.8.60	Temporary footpath from R.20 to the road.	200	
MW 1054	23.8.60	Make and install shelves R.7 and R.12.	7	
MW 1055	26.8.60	Reverse door hinges, change position of blackboards etc, Building R.12.	10	
MW 1056	26.8.60	Temporary Ramp, Building R.20.	15	
MW 1057	26.8.60	Supply and fit door Room 59 Building R.12.	35	
MW 1058	1.9.60	Concrete ramp, East Door, P.L.A.	10	
MW 1059	1.9.60	Reposition 2 sets access steps, Injector Pit, P.L.A.	15	
MW 1060	1.9.60	Remove 2 walls Room 6, Building R.12.	25	
MW 1061	8.9.60	Temporary car park, end of Building R.20.	70	
MW 1063	16.9.60	Small shelf in Mens Toilet in Building R.20.	2	3
MW 1064	23.9.60	Supply and fit sliding door and erect racks Lab. 30.1.	50	
MW 1065	3.10.60	Reposition access ladder and guard rails to North and South Vent Fan Platform	230	
MW 1066	11.10.60	Construct Proposed Vacuum Pump Building South Side Building R.7.	300	
MW 1067	11.10.60	Construct cycle shelters and bin store North side of Building 412.	550	
MW 1068	13.10.60	Construct Bin Store east of main entrance to Building R.20.	400	
MW 1069	13.10.60	Construct cycle shelter and bin store south side of Building R.2.	390	
MW 1070	11.10.60	Construct bin store and path on south side of Building R.1.	150	

Minor Works Order No.	Date of Issue	Nature of Job	Total Estimated Cost £	Actual Final Cost £
MW 1071	6.10.60	Supply and install bannister on staircase of Building R.1.	100	
MW 1072	13.10.60	Remove glass from window Room 5 Building R.12 and replace with perspex.	5	
MW 1073	24.10.60	Increase height of doorway North side P.L.A. supply new door.	50	
MW 1074	14.10.60	Paint white parking lines on North car park.	20	
MW 1075	14.10.60	Supply and fix and paint shelves in Building R.12.	20	
MW 1076	20.10.60	Supply electrical services to Colt Fans in Building R.12.9	60	
MW 1077	24.10.60	Preparations to fix Colt Fans in Roof.	35	
MW 1078	24.10.60	Supply and fix partitions and shelf fittings for electricians work benches.	40	
MW 1079	24.10.60	Supply and fix covers to cable ducts. Generator Room R.1.	15	
MW 1080	24.10.60	Supply and erect additional partitioning Building R.1.	63	
TOTAL Value of completed M.W.O.'s shown in earlier statement.			494	514
GRAND TOTAL			10,154	1,093

G. N. Venn
Estimates and Sanctions Group

Rutherford Laboratory,
Building R.20.

25th October, 1960.